

Implementation programme – summary table

Task	Completion date
Complete land entry agreements with the golf clubs	February 2009
Refine the design and determine new location for the Boulcott clubrooms following a consultation round	November 2008
Prepare draft Notice of Requirement and consent applications	January 2009
Consult on draft Notice of Requirement/consent applications	January/February 2009
Lodge applications	March 2009
Submissions on Notice of Requirement/consents	April 2009
Decisions on Notice of Requirement/consents	September 2009
Topo/Geotechnical surveys and the detailed design of stage 1 works	November 2009
Stage 1 - Construct temporary greens and tees required to continue play during second and third years of construction and construct the low bund on the Hutt course	January - June 2010
Stage 2 - Construct the main stopbank on the Hutt course from the Boulcott boundary to the foot path near the 17 th Green	July 2010 – June 2011
Stage 3 - Construct the stopbank from Mills Street to Rentokil site and the Connolly Street realignment. Construct the stopbank on the Hutt course from the 17 th green to the northern end	July 2011 – June 2012
Stage 4 - Construct the stopbank on the Boulcott course and shift the clubrooms	July 2012 - June 2013
Project completion ceremony	June 2013