

## Wairarapa Projects

### LWVDS Summary Progress Table

Work Area		Progress	Programme	
River/Reach	Description	Completed to June 2014	Proposed for 2014/15	Proposed in 2014/2022 LTP
Ruamahanga - Waiohine to Waihenga	• Setback/upgrade stopbanks	100%	0%	100% completed
	• Willow buffer zones <sup>1</sup>	100%	0%	
	• Bank protection	80%	5%	
	• Fencing <sup>1</sup>	100%	0%	
Ruamahanga - Waihenga to Tuhitarata Bridge	• Boulder groynes	80%	5%	100% completed
	• Setback/upgrade stopbanks	90%	0%	
	• Removal of overburden from the berm	40%	20%	
Ruamahanga - Tuhitarata Bridge to Lake Onoke	• Boulder rip rap	80%	5%	100% completed
	• Planting	70%	0%	
Tauherenikau	• Upgrade stopbank	60%	0%	100% completed
	• Willow buffer zone <sup>1</sup>	100%		
	• Fencing <sup>1</sup>	100%		
Tributaries	• Willow buffer zone <sup>1</sup>	100%	0%	100% completed
	• Land Purchase	100%		
	• Stopbank	80%		
	• Whakawiriwiri			
			100%	

Note: The LWVDS Development Works Programme has been revised from 2012/13. The percentages given are based on the revised programme. A significant item included is removal of overburden from the berm between Waihenga and Tuhitarata Bridges.

<sup>1</sup> Willow buffer zones and fencing has been removed from the revised Development Works Programme, and included in the Scheme Maintenance Programme.