

Stopbank maintenance performance measure 2010-11

Hutt River (24.6km stopbank length)

Percentage of total stopbank length for each condition rating

Condition Rating	2010/11
1	14%
2	78%
3	4%, Shandon, crest low
4	0%
5	4%, Boulcott, due for capital upgrade

Otaki River (11.1km stopbank length)

Percentage of total stopbank length for each condition rating

Condition Rating	2010/11
1	10%
2	78%
3	12%, steep faces on Winstones stopbanks
4	0%
5	0%

Waikanae River (1.9km stopbank length)

Percentage of total stopbank length for each condition rating

Condition Rating	2010/11
1	4%
2	44%
3	0%
4	0%
5	52%, JC Park, due for capital upgrade

Guide to Condition Ratings

- 1 Exceeds required standard
- 2 Meets required standard
- 3 Below required standard
- 4 Previously deferred maintenance
- 5 Major maintenance or renewal

