

Hutt River Floodplain Management Plan: Programme 2000/2001

ID	Task Name	Start	Finish	Qtr 3, 2000			Qtr 4, 2000			Qtr 1, 2001			Qtr 2, 2001			Qtr 3, 2001			Qtr 4, 2001			
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
1	<b>Phase 2/3 Continuation</b>	<b>Mon 3/07/00</b>	<b>Fri 29/06/01</b>																			
2	Hutt River Bed Level management Guidelines	Mon 3/07/00	Fri 22/12/00																			
3	<b>Environmental Strategy</b>	<b>Wed 9/08/00</b>	<b>Fri 22/12/00</b>																			
4	LCC,HCC,UHCC Presentations	Wed 9/08/00	Fri 8/09/00																			
5	LCC approval	Mon 9/10/00	Thu 16/11/00																			
- 6	Publishing	Mon 6/11/00	Fri 22/12/00																			
7	<b>Non-structural measures</b>	<b>Mon 3/07/00</b>	<b>Fri 30/03/01</b>																			
8	Review Principles and methods	Mon 3/07/00	Fri 15/12/00																			
9	NSOWG agrees principles and methods	Mon 15/01/01	Fri 2/02/01																			
10	HCC, UHCC endorse NSM	Mon 5/02/01	Fri 2/03/01																			
11	AC endorse NSM for Plan	Mon 5/03/01	Fri 30/03/01																			
12	<b>Fault Rupture Study</b>	Mon 2/10/00	Fri 29/06/01																			
13																						

### Hutt River Floodplain Management Plan: Programme 2000/2001

ID	Task Name	Start	Finish	Qtr 3, 2000			Qtr 4, 2000			Qtr 1, 2001			Qtr 2, 2001			Qtr 3, 2001			Qtr 4, 2001			
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
14	<b>Phase 4: Plan Preparation and Launch</b>	<b>Mon 3/07/00</b>	<b>Tue 9/10/01</b>																			
15	Working Draft	Mon 3/07/00	Fri 22/12/00																			
16	Internal Review and Refine Draft	Mon 2/10/00	Fri 9/02/01																			
17	Hutt City/Upper Hutt City officers and lwi rece	Mon 15/01/01	Fri 2/02/01																			
18	AC endorse draft for Consultation	Mon 12/02/01	Thu 8/03/01																			
19	Peer Review by independent RC	Mon 26/02/01	Fri 13/04/01																			
20	<b>Public Consultation/Submissions Process</b>	<b>Mon 19/02/01</b>	<b>Fri 27/04/01</b>																			
21	Newsletter/Press release	Mon 19/02/01	Fri 9/03/01																			
22	Submissions	Mon 12/03/01	Fri 6/04/01																			
23	HCC, UHCC LCC presentations	Mon 12/03/01	Fri 6/04/01																			
24	Analyse Submissions	Mon 9/04/01	Fri 27/04/01																			
25	HRFMAC Hear submissions	Mon 30/04/01	Thu 24/05/01																			
26	HRFMAC recommend	Mon 4/06/01	Thu 28/06/01																			
27	LCC recommend	Thu 19/07/01	Thu 19/07/01																			
28	HCC & UHCC endorse Plan	Mon 23/07/01	Mon 13/08/01																			
29	WRC Adopt Plan	Thu 23/08/01	Thu 23/08/01																			
30	<b>Publish Plan</b>	<b>Mon 9/07/01</b>	<b>Fri 28/09/01</b>																			
31	Editing/Review	Mon 9/07/01	Fri 3/08/01																			
32	Layout and Design	Mon 6/08/01	Fri 31/08/01																			
33	Printing	Mon 3/09/01	Fri 28/09/01																			
34	HRFMP Launch	Tue 9/10/01	Tue 9/10/01																			

2nd. Week Oct 2001